

RODOVIA	ATIVIDADE	KM INICIAL	KM FINAL	SENTIDO	DATA	INÍCIO	FIM	MUNICÍPIO	BLOQUEIOS	
SP 280	RECUPERAÇÃO PAVIMENTO RÍGIDO	21,0	22,0	Interior	29/09/2025	22:00:00	05:00:00	BARUERI	2 Faixas e acostamento	
					30/09/2025					
					01/10/2025					
					02/10/2025					
					03/10/2025					
		15,3	15,4	Capital	29/09/2025			OSASCO		
		25,0	23,0		30/09/2025			BARUERI		
		21,0	24,0		01/10/2025			ITAPEVI		
		32,0	33,0		02/10/2025					
		03/10/2025								
		34,0	32,0	Capital	29/09/2025			ARAÇARIGUAMA		
		54,0	52,0		30/09/2025					
		36,0	35,0		01/10/2025					ITAPEVI
		25,0	23,0		02/10/2025					BARUERI
		20,0	22,0		03/10/2025					
	PANO	44,0	41,0	Capital	29/09/2025	08:00:00	17:00:00	SÃO PAULO	2 Faixas e acostamento	
		46,0	44,0		30/09/2025			BARUERI	Faixa de Domínio	
		48,0	46,0		01/10/2025			ITAPEVI		
		50,0	48,0		02/10/2025					
		52,0	50,0		03/10/2025					
	REPARO DEFENSA METATICA	46,0	54,0	Capital	29/09/2025	00:00:00	04:00:00	ARAÇARIGUAMA	2 Faixas e acostamento	
		30,0	45,0	Interior	30/09/2025			JANDIRA		
				Capital	01/10/2025			SÃO PAULO - OSASCO		
				Interior	02/10/2025			BARUERI		
		13,0	20,0	Capital	03/10/2025					
		27,0	30,0	Interior	04/10/2025					
	REPARO	15,0	18,0	Capital	29/09/2025	08:00:00	17:00:00	OSASCO	Faixa de Domínio	
		16,0	18,0		30/09/2025			BARUERI		
		22,0	23,0		01/10/2025					
		27,0	28,0		02/10/2025					
		27,0	28,0		03/10/2025					
	LIMPEZA DE CANTEIRO CENTRAL	14,0	15,0	Capital	29/09/2025	08:00:00	17:00:00	SÃO PAULO	2 Faixas e acostamento	
		13,0	14,0		30/09/2025			ARAÇARIGUAMA		
		46,0	50,0		01/10/2025					
		23,0	20,0		02/10/2025					
		22,0	19,0		03/10/2025					
		21,0	18,0		04/10/2025					
	PINTURA OU REAPLICAÇÃO MANUAL FRIA	13,0	20,0	Capital	22/09/2025	00:00:00	04:00:00	SÃO PAULO	2 Faixas e acostamento	
		21,0	30,0		23/09/2025			BARUERI		
		31,0	47,0		24/09/2025			ITAPEVI		
		47,0	54,0		25/09/2025			ARAÇARIGUAMA		
		13,0	20,0	Interior	26/09/2025			SÃO PAULO - OSASCO		
		21,0	30,0		27/09/2025			ITAPEVI		
		31,0	47,0		28/09/2025					
	REPOSIÇÃO/IMPLANTAÇÃO EM LINHAS	20,0	30,0	Capital	29/09/2025	00:00:00	04:00:00	BARUERI	2 Faixas e acostamento	
		40,0	50,0	Interior	30/09/2025					
				Capital	01/10/2025			SANTANA DE PARNAIBA		
				Interior	02/10/2025					
	REPOSIÇÃO/IMPLANTAÇÃO EM MARCAS	16,0	20,0	Interior	03/10/2025	00:00:00	04:00:00	OSASCO	2 Faixas e acostamento	
		20,0	30,0		04/10/2025			BARUERI		
		40,0	50,0		05/10/2025			SANTANA DE PARNAIBA		
	RECOLOCAÇÃO/INSTALAÇÃO DE PLACA DE SOLO	13,0	20,0	Capital	29/09/2025	00:00:00	04:00:00	SÃO PAULO	2 Faixas e acostamento	
		20,0	30,0	Interior	30/09/2025			BARUERI		
				Capital	01/10/2025			JANDIRA		
				Interior	02/10/2025					
		30,0	40,0	Capital	03/10/2025					
		40,0	54,0	Interior	04/10/2025			SANTANA DE PARNAIBA		
	RECOLOCAÇÃO/INSTALAÇÃO DE PLACA AÉREA	33,0	29,0	Interior	29/09/2025	00:00:00	04:00:00	ITAPEVI	2 Faixas e acostamento	
		28,0	24,0	Capital	30/09/2025			BARUERI		
		23,0	18,0	Interior	01/10/2025			OSASCO		
		17,0	13,0	Capital	02/10/2025					
		15,0	18,0	Interior	03/10/2025					BARUERI
		19,0	23,0	Capital	04/10/2025			SÃO PAULO		
		24,0	28,0	Interior	05/10/2025					
		11,0	20,0	Capital	29/09/2025					
20,0	33,0	Interior	30/09/2025							
			01/10/2025							

RODOVIA	ATIVIDADE	KM INICIAL	KM FINAL	SENTIDO	DATA	INÍCIO	FIM	MUNICÍPIO	BLOQUEIOS		
SP 270	RECOLOCAÇÃO/INSTALAÇÃO DE PLACA AÉREA	20,0	33,0	Capital	02/10/2025	00:00:00	04:00:00	SÃO PAULO	2 Faixas e acostamento		
		11,0	20,0	Interior	03/10/2025						
				Capital	04/10/2025						
		20,0	33,0	Interior	05/10/2025						
	LIMPEZA DE PLACA AÉREA	10,0	13,0	Capital	29/09/2025	00:00:00	04:00:00		2 Faixas e acostamento		
		13,0	16,0		30/09/2025						
		16,0	18,0		01/10/2025						
		18,0	21,0		02/10/2025			OSASCO			
		21,0	23,0		03/10/2025						
		23,0	26,0		04/10/2025						
					05/10/2025						
		LIMPEZA DE PLACA DE SOLO	10,0		13,0			Interior		29/09/2025	00:00:00
	13,0		16,0	30/09/2025							
	16,0		18,0	01/10/2025							
	18,0		21,0	02/10/2025	OSASCO						
	21,0		23,0				03/10/2025				
							04/10/2025				
							05/10/2025				
	REPARO DEFENSA METATICA	30,0	34,0	Capital	29/09/2025	00:00:00	04:00:00	COTIA	2 Faixas e acostamento		
		20,0	25,0	Interior	30/09/2025			SÃO PAULO			
				Capital	01/10/2025						
		15,0	20,0	Interior	02/10/2025						
				Capital	03/10/2025						
		12,0	15,0	Capital	04/10/2025						
	LIMPEZA DE CANTEIRO CENTRAL	20,0	17,0	Capital	29/09/2025	08:00:00	17:00:00	SÃO PAULO	Faixa de Domínio		
		19,0	16,0		30/09/2025						
		18,0	15,0		01/10/2025						
	RECOLOCAÇÃO/INSTALAÇÃO DE PLACA DE SOLO	11,0	20,0	Capital	29/09/2025	00:00:00	04:00:00	SÃO PAULO	2 Faixas e acostamento		
		20,0	33,0	Interior	30/09/2025						
				Capital	01/10/2025						
		11,0	20,0	Interior	02/10/2025						
				Capital	03/10/2025						
		20,0	33,0		Interior					04/10/2025	
					05/10/2025						
RODOVIA	ATIVIDADE	KM INICIAL	KM FINAL	SENTIDO	DATA	INÍCIO	FIM	MUNICÍPIO	BLOQUEIOS		
SP 029	REPARO NAS JUNTAS DE DILATAÇÃO DAS OAEs	19,3	19,3	MARG. Capital	29/09/2025	22:00:00	05:00:00	OSASCO	2 Faixas e acostamento		
					30/09/2025						
					01/10/2025						
					02/10/2025						
					03/10/2025						
					04/10/2025						